

MALAVIYA NATIONAL INSTITUTE OF TECHNOLOGY JAIPUR



TENDER DOCUMENT

VOLUME – II

BILL OF QUANTITIES (B.O.Q.)

NAME OF WORK:

Design, Supply & Installation of Pre-Fabricated Steel Structures at various places

AT

MALAVIYA NATIONAL INSTITUTE OF TECHNOLOGY JAIPUR

BILL OF QUANTITIES

Preamble

1. The Bill of Quantities shall be read in conjunction with the instruction to bidders, conditions of contract specifications & drawings.
2. For the construction of works, the quantities given in the bill of quantities are estimated, and are given to provide a common basis for bidding. The basis of payment will be the actual quantities of work ordered and carried out as measured by the contractor and verified by the Engineer and valued.
 - a) All the rates and prices tendered in the bill of quantities in the case of item rate tenders and
 - b) All percentage rate above and below or at par of the schedule of rates as tendered by the contractor.
3. The rates and prices tendered in the priced bill of quantities shall except in so far as it is otherwise provided under the contract include all constructional plant, Labour, Supervision, materials, erections, maintenance, insurance, profit, taxes and duties together with all general risks, liabilities and obligations set out in the contract.
4. Arithmetic errors will be corrected by the employers pursuant to clause 27 of the instructions of bidders.
5. When percentage rate tenders are invited, the bill of quantities will show in the bidding documents the rate used for different items. In case of typographical error in the rate given, the rate for the item of concern BSR specified in schedule G, as amended till the date of bidding, will prevail.

BILL OF QUANTITIES

Malaviya National Institute of Technology Jaipur

G-Schedule

Name of the work : Design, Supply & Installation of pre-fabricated steel structures at various places in MNIT Jaipur

S.No.	Item	Unit	Qty.	Total Amount in Rs.
1	Drawing, Supply & Installation of pre-fabricated structure on turnkey basis containing Foundations, Base Frame, Roofing, False ceiling, Walls, Doors & Windows, Flooring, Sanitary Work, Electrification including fixtures, Approach Road, Drainage etc as per specification given the RFP and tentative drawing also attached.	Job	1	

Payment Schedule (Percent with respect to Work Order)

	Target	Percent
On completion of foundation work		15%
On Supply of all component of Pre-Feb Structure at Site		30%
On complete Erection of Block A		15%
On complete Erection of Block B		15%
On complete Erection of Block C		10%
On Total Completion		15%
	TOTAL	100%

I / We, hereby agree to execute the work on above mentioned rate on turnkey. Total amounting to Rs
for the entire work and on the enclosed terms and conditions of contract of the Institute.

Signature of the contractor with seal

Address _____

Mobile No _____

Opened by us on _____

Tender Stands total amounting to Rs _____ for the entire work